

Track 1 DRAFT Schedule (Subject to Revisions)

Date	NEPA Milestone	ESA Milestone
January 19, 2018	Delta Brainstorming Workshop	
February 22, 2018	Meeting with Stakeholders, Reclamation and DWR to discuss initial list of ideas from Contractors, Reclamation and DWR	
March 2, 2018	Meeting with Resource Agencies, Stakeholders, Reclamation and DWR to discuss initial list of ideas from Contractors, Reclamation and DWR	
Mid-March 2018	Meeting with Reclamation and NGOs to discuss initial list of ideas	
March 27, 2018	Meeting with Resource Agencies, Stakeholders, Reclamation and DWR to discuss list of ideas from NGOs, Contractors, Reclamation and DWR	
April 2018	Refined ideas list	
Late April 2018	Workshop on Alternatives ¹	
May 2018	Proposed Action Description	
Early June 2018	Meeting with Stakeholders and Resource Agencies on Key Analysis for NEPA document	
Late June 2018	Workshop on Key Analysis for NEPA document	
August 2018	Workshop for input on NEPA document sections	
August 2018	Meeting with Stakeholders and Resource Agencies on Biological Analysis	
September 2018	Draft NEPA document	
October 2018		Meeting with Stakeholders and Resource Agencies on Draft Biological Assessment
December 2018	Final NEPA document	
December 2018		Submit ESA Consultation Package

Track 1 Assumptions:

- No large impacts
- Limited Scope (operational changes, no changes to upstream operations, no evaluation of “other stressors”)
- Broad agreement and little controversy
- Limited stakeholder engagement; No cooperating agency drafts prior to the public draft
- No peer review of tools or documents
- Analysis using existing information, no new modeling
- Contractor not available to assist in the effort due to aggressive timeframe and acquisitions schedules

¹ Alternatives not included as part of the Proposed Action for Track 1 may be explored under Track 2

Track 2 - Revisions to the Coordinated Long-term Operation of the CVP and SWP

DRAFT Schedule (Subject to Revisions)

Date	NEPA Milestone	ESA Milestone
December 2017	NOI Published in Federal Register	
January 23-25, 2018	Scoping Meetings	
February 28, 2018	Workshop on Possible Actions	
March 14, 2018	Meeting with Stakeholders, Reclamation and DWR to discuss initial list of ideas from Contractors, Reclamation and DWR	
Mid-March 2018	Publish Scoping Report on Reclamation website	
March 27, 2018	Meeting with Resource Agencies, Stakeholders, Reclamation and DWR to discuss initial list of ideas from Contractors, Reclamation and DWR	
April 10, 2018	Meeting with Reclamation and NGOs to discuss initial list of ideas	
April 19, 2018	Meeting with Resource Agencies, Stakeholders, Reclamation and DWR to discuss list of ideas from NGOs, Contractors, Reclamation and DWR	
May 2018	Actions Set	
June 2018	Workshop on Alternatives	
August 2018	Meeting with Resources Agencies, Stakeholders, Reclamation and DWR on initial analysis	
October 2018	Workshop for input on Draft EIS sections	
December 2018	Public Draft EIS	
Early January 2019	Public Meetings on Draft EIS	
February 2019		Meeting with Resources Agencies, Stakeholders, Reclamation and DWR on Biological Assessment analysis
March 2019	Workshop on NEPA Comments received	
June 2019	Final EIS	
June 2019		Submit ESA Biological Assessment

Track 2 Assumptions:

- Limited stakeholder engagement
- No cooperating agency drafts prior to the public draft
- No peer review of tools or documents
- Primarily qualitative analysis, benefits, and impacts using existing information
- Contracting available prior to NOI
- D.C. Review of Notice of Availability is no more than 2 weeks